


バイオマスエネルギーとAI

フェーズ・資金調達フローチャート

v3.1・2026-09-21・ロブ・アウデンダイク

現時点で確保済みの資金はありません。下表（2ページ目）のとおり、目標・パイプラインであり、確保済みの資金ではありません。

フェーズと資金調達スタック



読み方：中心の流れを左から右へ５つのフェーズです。オレンジのひし形が資金調達ゲート：それぞれ「次に進むための資金は確保できたか」を問います。不足すれば前進せず、保留・再提案となります。グレーの箱（L1～L5）は各ゲートに資金を供給する5つの層です。点線矢印はフィードバックループーフェーズの完了が生む成果物（調査結果・法人設立・動作パイロット）が次の資金層を解放します。このループこそが、外部補助金に恒久的に依存せず成長できるプロジェクトのエンジンです。

資金調達スタックー目標・パイプライン（Baseline Rev 1）ー現時点で確保済みの資金はゼロ

レイヤー	調達元	目標額	現時点の確保額
L1ー設立者	設立者出資（ロブ・アウデンダイク）	¥6M	¥0
L2ー政府補助金	国・県・市町村	¥115M	¥0
L3ー財団	慈善財団	¥33M	¥0
L4ー企業パートナー	企業サステナビリティ・CSR	¥35M	¥0
L5ー事業収益	データセンター・エネルギー・EVの初期収益	¥3M	¥0
資金調達目標合計		¥192M	¥0
BAC（予算ベースライン）		¥220M	
+ マネジメント予備費		¥25M	
総プロジェクト予算		¥245M	
BAC対資金不足額（目標スタック全額実現時）		¥28M	
総予算対資金不足額（目標スタック全額実現時）		¥53M	

現時点で確保済みの資金はありません。2026年時点で、L1設立者出資を含む5層すべてで実際に確保された金額は¥0です。すべての数字は計画上の目標であり、合意成立とともに確定額へ置き換えます。¥192Mの目標スタックが全額実現しない場合、実際の不足は¥28M～¥53Mより大きくなります。

不足の一部を埋める具体的な道筋：村主導の地域脱炭素移行・再エネ推進交付金（環境省）ー太陽光・蓄電池・EV・自営線設備費の2/3～3/4補助、官民連携を通じて村へ交付、フェーズ2～3が対象。

資金確保のタイミングも総額と同じくらい重要です。¥192M全額が計画どおり実現する最良ケースでも、モデル上の資金残高はフェーズ3付近でマイナスとなり（底値は約-¥28M）、資金はプロジェクト終了時ではなくゲート3までに確保・支出可能である必要があります。そのピークの緩衝材として約¥25Mのブリッジ枠を計画しています。

出典：環境省 地域脱炭素移行・再エネ推進交付金ー <https://policies.env.go.jp/policy/roadmap/grants/>

バイオマスエネルギーとAI・奈良県御杖村
連絡先：ロブ・アウデンダイク・oudendijk.biz@gmail.com・080-2260-5966



mitsue.it

PROJECT DOCUMENT


BIOMASS ENERGY & AI

Phases & Funding Flowchart

v3.0 · 2026-08-14 · Rob Oudendijk

Nothing is secured yet. This is a target/pipeline funding stack, not raised money — see table on page 2.

Phase Spine & Funding Stack



How to read it: Follow the main spine left to right — the five project phases. Orange diamonds are funding gates: each asks "have we secured enough to proceed?" A gate that falls short holds the project and triggers a re-pitch, rather than advancing. The grey boxes (L1–L5) are the five funding layers feeding each gate. Dotted arrows are the feedback loop — finishing a phase produces deliverables (feasibility study, legal entity, working pilot) that unlock the *next* funding layer. That loop is the engine that lets the project grow without permanent outside subsidy.

Funding Stack — Target / Pipeline (Baseline Rev 1) — nothing secured yet

Layer	Source	Target	Secured to date
L1 — Founders	Founder capital (Rob Oudendijk)	¥6M	¥0
L2 — Government Grants	National / prefectural / municipal	¥115M	¥0
L3 — Foundations	Philanthropic foundations	¥33M	¥0
L4 — Corporate Partners	Corporate sustainability / CSR	¥35M	¥0
L5 — Operating Revenue	Early data center / energy / EV revenue	¥3M	¥0
Total Funding Target		¥192M	¥0
BAC (project budget baseline)		¥220M	
+ Management Reserve		¥25M	
Total Project Budget		¥245M	
Funding Gap vs BAC (if target stack fully lands)		¥28M	
Funding Gap vs Total Budget (if target stack fully lands)		¥53M	

Nothing is committed yet. As of 2026, ¥0 has actually landed across all five layers — including L1 founder capital. Every figure above is a planning target, to be replaced with confirmed amounts as agreements land. If the ¥192M target stack is not fully realized, the true shortfall is larger than ¥28–53M.

Named path for part of the gap: the village-led 地域脱炭素移行・再エネ推進交付金 (MoE) — 2/3–3/4 subsidy on solar/battery/EV/private-wire capex, paid to the village via 官民連携, targeting Phases 2–3.

Cashflow timing matters as much as the total. Even in the best case where the full ¥192M lands as planned, the modeled cash balance goes negative around Phase 3 (bottoming near –¥28M) — so funding must be secured and *disbursable* before Gate 3, not at project end. A ~¥25M bridge facility is the planned shock absorber for that peak.

Sources: MoE 地域脱炭素移行・再エネ推進交付金 — <https://policies.env.go.jp/policy/roadmap/grants/>

The BIOMASS ENERGY & AI project · Mitsue Village, Nara Prefecture, Japan
Contact: Rob Oudendijk · oudendijk.biz@gmail.com · 080-2260-5966

mitsue.it