

All open	2026									2027									2028							
	Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2	
	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Task #123 • In progress • 04/01/2026 - 12/31/2026 [Risk] Founder dependency on Rob																										
Task #122 • In progress • 04/01/2026 - 12/31/2030 [Risk] Funding gaps between phases																										
Summary task #38 • In progress • 04/01/2026 - 10/02/2026 Phase 0																										
Task #48 • In progress • 05/11/2026 - 07/15/2026 Open project Slack/Signal/email list																										
Task #41 • In progress • 05/22/2026 - 07/31/2026 Identify and confirm Japanese co-founder																										
Task #43 • In progress • 06/01/2026 - 08/17/2026 Quiet conversations with 2–3 sympathetic landowners																										
Task #233 • New • 06/02/2026 - 07/31/2026 Quantum Mesh — research as technology partner and investor																										
Task #40 • In progress • 06/15/2026 - 08/17/2026 Meet 自治会 leaders in Sugano + surrounding hamlets																										
Task #39 • In progress • 06/16/2026 - 07/31/2026 Meeting with vice mayor (2nd) + village mayor (1st) — combined																										
Task #266 • New • 07/06/2026 - 09/30/2026 Confirm if Mitsue Onsen (姫石の湯) is a designated shelter (指定避難所)																										
Summary task #256 • New • 07/06/2026 - 09/30/2026 Sugano Organic CHP Pilot (Phase 0 groundwork)																										
Task #257 • New • 07/06/2026 - 07/31/2026 Sugano CHP — site visit & forest/thinning assessment																										
Task #259 • New • 08/03/2026 - 09/04/2026 Sugano CHP — subsidy/grant eligibility scan (METI/MAFF/林野庁/J-Cre...)																										
Task #258 • New • 08/03/2026 - 09/04/2026 Sugano CHP — gasifier supplier shortlist & quotes (2–3 JP vendors)																										
Task #260 • New • 09/07/2026 - 09/30/2026 Sugano CHP — grid connection feasibility sign-off (local utility)																										
Task #47 • New • 08/03/2026 - 09/09/2026 Reach out to 1–2 candidate 行政書士 in Nara																										
Task #42 • In progress • 08/03/2026 - 10/02/2026 Identify 3–5 founding team members																										
Task #127 • In progress • 07/01/2026 - 12/31/2030 [Risk] Team conflict / mission drift																										
Task #125 • In progress • 07/01/2026 - 12/31/2026 [Risk] Fiber connectivity insufficient																										
Task #124 • In progress • 07/01/2026 - 12/31/2026 [Risk] Building unsuitable for data center																										
Task #121 • In progress • 07/01/2026 - 12/31/2026 [Risk] Forestry economics worse than expected																										
Summary task #115 • New • 07/01/2026 - 12/31/2027 [Legal] Pro support																										
Task #118 • New • 07/01/2026 - 03/31/2027 弁護士 consult — landowner contracts (pre-Gate 1 prep)																										
Task #117 • New • 07/01/2026 - 09/30/2026 Engage 公認会計士 / 税理士 (pre-Gate 1 prep)																										
Task #116 • New • 09/10/2026 - 11/10/2026 Engage 行政書士 (Nara-based ideal)																										
Task #119 • New • 01/01/2027 - 12/31/2027 Patent attorney — only if novel IP arises																										
Summary task #100 • New • 07/01/2026 - 03/31/2027 [Legal] Entity & Tax																										
Task #101 • In progress • 07/01/2026 - 09/01/2026 一般社団法人 incorporation (pre-Gate 1 prep — formal filing = #50–52)																										
Task #104 • New • 09/01/2026 - 11/02/2026 Accounting system (e.g. 弥生会計)																										
Task #103 • New • 09/01/2026 - 09/30/2026 Bank account opening																										
Task #102 • New • 09/01/2026 - 09/30/2026 Tax registration (法人税, 消費税)																										
Task #105 • New • 03/01/2027 - 03/31/2027 Annual financial reporting																										
Summary task #95 • New • 07/01/2026 - 04/04/2031 Cross-cutting																										
Task #97 • New • 07/01/2026 - 12/31/2026 Document succession plan (reduce Rob-dependency)																										

