

Schedule Review — "Are we behind?" (July 2026)

Data date: 2026-07-03 (Month 4 against the Apr-2026 baseline start) **Purpose:** Check the Gantt + plan docs against actual progress and identify what genuinely needs to move.

Headline: most of the "we're behind" feeling is a stale-document illusion

Three sources disagree, and they are **not** equally current:

Layer	Phase 0	Phase 1	Phase 3 ends
EVM / plan-doc months (M1 = Apr 2026)	Apr–Jun 2026	Jul–Dec 2026	Sep 2028
Live OpenProject Gantt	Apr–Oct 2026	Oct 2026 – May 2027	Nov 2029
Reality today (Jul 3)	still open; 5 tasks overdue by days–weeks	NGO prep already in progress (#101)	—

The **live Gantt already runs ~14 months later at end-of-Phase-3** than the EVM/implementation-plan narrative. Being in Phase 0 in July is roughly **on-plan for the Gantt** (Phase 0 there runs to 2 Oct). The sense of lateness comes from comparing against the plan docs, whose "Phase 1 = Jul–Dec 2026" month math is stale.

So the real new slip to apply is weeks, not months — and it is fully absorbed by Phase 0's slack to October. Do **not** shift the whole downstream Gantt right; that would re-apply a delay the Gantt already contains.

1. Genuine slip — 5 overdue Phase 0 tasks (proposed new dates)

All are small (conversations / meetings / admin) and sit inside Phase 0's slack to 2 Oct, so moving them does **not** push any phase boundary.

#	Task	Current due	Status	Proposed due	Note
48	Slack/Signal/email list	2026-06-23	In progress	2026-07-15	Admin, quick to finish
39	Vice-mayor (2nd) + mayor (1st) meeting	2026-06-30	In progress	2026-07-31	Awaiting scheduling
40	自治会 leaders — Sugano + hamlets	2026-06-30	In progress	2026-08-15	Rolling, low urgency
43	Landowner conversations (2–3)	2026-06-29	In progress	2026-08-15	Rolling
233	Quantum Mesh — tech partner research	2026-06-30	New	2026-07-31	Not started

2. The binding constraint is the co-founder, not the calendar

- **#41 Identify/confirm JP co-founder** (due 2026-07-31, in progress) is the tightest item. The Implementation Plan makes it an explicit trigger: *no JP co-founder verbal commitment by end of Phase 0* → **Gate 1 is held**. Every Phase 1 item gates on Gate 1 (¥3–8M + co-founder).
- **Anchor the reschedule on when Gate 1 realistically clears, not on month math**. If #41 slips past end of Phase 0, hold Gate 1 and the whole Phase 1 chain moves as a block — that is the real schedule risk, not the five small tasks above.

3. Governance flag — Phase 1 work is running ahead of its gate

- **#101 一般社団法人 incorporation** is already *In progress* (starts 2026-07-01), i.e. Phase 1 legal work is running **ahead of Gate 1**, which is supposed to authorize it. This is exactly the "partly doing Phase 1 NGO research" you flagged.
- Fine as **research / prep**, but the formal, cost-committing steps (#50 draft 定款 → #51 notarize → #52 register, currently Oct–Jan) should stay **behind Gate 1**. Recommend relabelling #101/#117/#118 as "prep" so it's clear they don't pre-commit money before the gate.

4. Internal Gantt inconsistency to reconcile

- NGO/entity tasks **#101 / #117 / #118 are scheduled Jul–Sep 2026**, but the **Phase 1 summary (#49) starts 2026-10-05**. The pulled-forward work straddles the phase boundary. Either (a) move these three under Phase 0 as "Phase 1 prep," or (b) start #49 in July. Recommend (a) — keeps Gate 1 as the true Phase 0→1 boundary.

5. Decision needed — which source is the baseline?

The two fixes are opposite actions:

- **Gantt authoritative** → update the stale plan docs (EVM, implementation plan, funding flowchart) so "Phase 1 = Jul–Dec 2026" becomes the Gantt's Oct 2026 – May 2027.
- **Docs authoritative** → pull the Gantt ~14 months earlier to match. (Not recommended — the Gantt is the more realistic picture.)

EVM **Baseline Rev 2 is already due M9 / Dec 2026**, so this reschedule is effectively Rev 2 input. Recommend: adopt the **Gantt as baseline**, apply the five task moves above, reconcile the Phase-1-prep boundary, and log the doc-sync as a Rev 2 action.

Prepared 2026-07-03. No live work packages were modified — this is a proposal for sign-off before editing OpenProject.