

Baseline Rev 1 (v2.0) Rebaseline — Handoff

Status: COMPLETE — 2026-05-19. All files rebaselined. PDFs re-rendered. Memory updated. **Date:** 2026-05-18 (started) / 2026-05-19 (completed) **Reason for rebaseline:** Reality-check against real-world Japan benchmarks (school seismic retrofit, commercial solar, EV fast-charger install costs, forestry road works). Discussion in conversation. User approved option **(ii)** — hold BAC at ¥220M by trimming school renovation to ¥38M (not ¥60M as originally proposed).

Locked numbers (apply consistently)

Top-level budget

Item	Old (v1.1)	New (v2.0)
Total Project Budget	¥185.0M	¥245.0M
Management Reserve	¥17.0M (10%)	¥25.0M (~11%)
BAC (PMB)	¥168.0M	¥220.0M

Phase budgets

Phase	Old	New
1.0 PM & Governance	¥8.0M (4.8%)	¥15.0M (6.8%)
2.0 Phase 0	¥0.25M (0.1%)	¥0.25M (0.1%) — unchanged
3.0 Phase 1	¥5.5M (3.3%)	¥5.5M (2.5%) — value unchanged, % changes
4.0 Phase 2	¥22.25M (13.2%)	¥22.25M (10.1%) — value unchanged, % changes
5.0 Phase 3	¥132.0M (78.6%)	¥177.0M (80.5%)

PM & Governance breakdown (WBS 1.x)

Item	Old	New
1.1 Core PM team	¥4.0M	¥8.0M
1.2 Legal, accounting, 行政書士	¥2.5M	¥4.0M
1.3 Communications, website, translation	¥1.5M	¥3.0M
Sub-total	¥8.0M	¥15.0M

Phase 3 line items (WBS 5.x)

Item	Old	New
------	-----	-----

Item	Old	New
5.1 School building renovation (1 wing)	¥25.0M	¥38.0M
5.2 Solar PV (~100 kW)	¥15.0M	¥22.0M
5.3 Battery storage	¥12.0M	¥12.0M — unchanged
5.4 EV charging (4 stations)	¥8.0M	¥15.0M
5.5 Data center fitout (10–20 servers)	¥20.0M	¥20.0M — unchanged
5.6 Forestry (5–10 ha + roads + replant)	¥18.0M	¥25.0M
5.7 Fiber connectivity upgrade	¥10.0M	¥10.0M — unchanged
5.8 Testing, commissioning, startup	¥8.0M	¥8.0M — unchanged
5.9 Phase 3 contingency	13% = ¥16.0M	18% = ¥27.0M
Sub-total	¥132.0M	¥177.0M

EAC scenarios (Section 7 of EVM plan)

Scenario	Old EAC	New EAC	End date
Optimistic	¥152M	¥185M	Aug 2028 (unchanged)
Base	¥168M	¥220M	Sep 2028 (unchanged)
Pessimistic	¥195M	¥285M	Mar 2029 (unchanged)

Funding stack (mitsue_phases_funding_flowchart.md / implementation plan)

- Keep raised total at **¥192M** (Founder ¥6M + Government grants ¥115M + Foundations ¥33M + Corporate ¥35M + Operating ¥3M)
- **New BAC ¥220M (or ¥245M total budget)** → explicit funding gap **¥28M vs BAC** or **¥53M vs total budget**
- **Show this gap explicitly** — option (c) from the user's choice. Don't bump grant/corporate lines artificially. Add a clear "Funding Gap to Close" row/note explaining additional grants, partnerships, or debt are needed.

Time-phased S-curve monthly values (Section 4 of EVM plan)

Phases 0–2 monthly values **unchanged** (sum to ¥28.25M at end of M18). Phase 3 monthly values rescaled to reach ¥220M cumulative at M30:

M	Old monthly	New monthly	New cumulative
M19	3.00	4.00	32.25
M20	5.00	7.00	39.25
M21	8.00	11.00	50.25

M	Old monthly	New monthly	New cumulative
M22	12.00	16.50	66.75
M23	15.00	20.50	87.25
M24	15.00	20.50	107.75
M25	18.00	25.00	132.75
M26	18.00	25.00	157.75
M27	15.00	20.50	178.25
M28	15.00	20.50	198.75
M29	10.00	14.00	212.75
M30	5.75	7.25	220.00

Recompute % complete column with denominator ¥220M (already done in main EVM plan EN — copy the values from there).

Version-bump policy

- **Rebaselined docs** → **v2.0**: EVM plan EN+JP, WBS EN+JP, Implementation plan EN+JP, Phases funding flowchart EN+JP
- **Flow-through docs** → **v1.2** (or appropriate increment): Project overview Pellegrom, README EN+JP, Village government onepager EN+JP, QA briefing, Mayor talking points EN+JA, Intro A4 EN+JP, Founding story EN+JP (if it has numbers)
- **Brochures (HTML)**: bump version comment in header, update headline ¥168M → ¥220M

Always update "Last modified" date to 2026-05-18 per the user's doc versioning rule.

In rebaselined docs, add this note prominently (English):

Baseline Rev 1 (May 2026) — Reality-checked against real-world Japan benchmarks for solar PV (¥200–300K/kW), school seismic retrofit (¥200–500K/m²), commercial EV fast-chargers (¥5–6M each), and forestry road works. Phase 3 line items, PM/governance, and contingency uplifted accordingly; BAC raised from ¥168M to ¥220M.

Japanese version (translate idiomatically):

ベースライン Rev 1 (2026年5月) — 太陽光発電 (¥20～30万/kW)、学校耐震改修 (¥20～50万/m²)、商用EV急速充電器 (1基¥500～600万)、林道整備など日本国内の実勢価格と照合し再評価。フェーズ3の各費目、プロジェクトマネジメント、予備費を引き上げ、BACを¥1.68億から¥2.20億へ改定。

Files to edit (status checklist)

Already done in mitsue_evm_plan.md (EN) ✓

- [x] Header version v1.1 → v2.0 (Baseline Rev 1)
- [x] §3.1 Summary Budget table
- [x] §3.2 WBS 1.x (PM/Governance) and 5.x (Phase 3) rows + sub-totals + TOTAL BAC
- [x] §4 Time-phased S-curve table (all rows incl. % complete)
- [x] Figure 1 SVG: "BAC ¥168M" label + Y-axis labels (0/25/50/75/100/130/160/195/220)
- [x] Figure 2 SVG: Y-axis labels (0/5/11/17/22/25) + legend "(peak spend M25–M26: ¥25M/month)"
- [x] Figure 3 SVG: BAC ¥168M → ¥220M; 0.05% → 0.04% spent
- [x] §6.4 Phase 3 forecast row (BAC ¥132M → ¥177M; contingency ¥16M → ¥27M; MR ¥17M → ¥25M)
- [x] §7 Three-Scenario table + added note about widening band
- [x] Added Baseline Rev 1 explanatory blockquote under §3.1

Still to do in mitsue_evm_plan.md (EN) [△](#)

- [] **Figure 4 SVG (Three-Scenario EAC bars)** — needs full rework:
 - BAC reference line: x=580 (¥168M) → recompute for ¥220M with new x-axis scale (¥285M+ max)
 - MR limit line: x=622.5 (¥185M) → recompute for ¥245M total budget
 - X-axis labels (currently 0/50/100/150/200 ¥M) → suggest 0/75/150/225/300
 - Three bars (Opt/Base/Pess widths and labels) — recompute widths at new scale
 - Suggested scale: viewBox 700×175 unchanged; plot area x=160 to x=660 width=500; new scale 500/300M = 1.667px/¥M
 - Optimistic ¥185M: width = 308
 - Base ¥220M: width = 367
 - Pessimistic ¥285M: width = 475
 - BAC line ¥220M: x = 527
 - MR limit ¥245M: x = 568
 - Update all in-bar text labels (¥152M → ¥185M etc.)
- [] §10 Assumptions — consider adding "rural Nara construction premium of 15–25% applied" line under Assumptions
- [] §11 Limitations — references to old numbers:
 - "Phase 3 budget range is wide. The ¥80–200M range..." → update to "¥120–290M range"
 - "uses ¥132M for WBS 5.0" → "¥177M for WBS 5.0"
 - "¥16M Phase 3 contingency and ¥17M Management Reserve" → "¥27M Phase 3 contingency and ¥25M Management Reserve"
- [] §7 callout blockquote ("pessimistic scenario is not failure"): "¥195M total" → "¥285M total"; "¥185M + ¥10M further MR" → "¥245M + additional MR drawdown"
- [] §12 Baseline Revision Policy — note this document IS the Rev 1 revision (Rev 0 was the original v1.1)

Still to do — all other files [△](#)

A. Rebaselined docs (v2.0):

- [] **mitsue_evm_plan_jp.md** — apply all the same edits as EN version (Japanese phrasing). The structure mirrors the EN version 1:1.

- [] **mitsue_wbs.md** (EN) — Full rebaseline. The WBS has its own version of the budget table with all the same Phase 3 line items. Same numbers as EVM plan. Update version to v2.0.
- [] **mitsue_wbs_jp.md** — Japanese mirror of above.
- [] **mitsue_implementation_plan.md** (EN) — Has Phase 1 feasibility study ranges (¥1.5–3M etc.), Phase 3 component descriptions with numbers, ROI framework, funding strategy. Update all numbers consistent with above; widen payback range to 10–18 years (was 8–15 years).
- [] **mitsue_implementation_plan_jp.md** — Japanese mirror.
- [] **mitsue_phases_funding_flowchart.md** (EN) — Funding stack table (¥192M total). Add explicit funding gap row showing ¥28M (vs BAC) or ¥53M (vs total budget) gap that needs additional sourcing.
- [] **mitsue_phases_funding_flowchart_jp.md** — Japanese mirror.

B. Flow-through docs (v1.2): Search for these strings and update where the rebaselined numbers appear. Most of these will only have a handful of references each.

- [] **mitsue_project_overview_pellegrom.md** — "Total capital by Year 5: ¥150–250M" → "¥200–290M" or similar; financial framework section
- [] **README.md** + **README_jp.md** — Search for ¥168M, ¥185M, ¥132M references
- [] **mitsue_village_government_onepager.md** + **_jp.md** — Has funding stack table (¥192M). Apply same funding-gap treatment
- [] **mitsue_qa_briefing.md** — Q&A items likely reference budget totals and phase costs
- [] **mitsue_mayor_meeting_talking_points.md** + **_ja.md** — Talking points may have budget headlines
- [] **mitsue_introduction_a4.md** + **_jp.md** — Probably just one or two headline numbers
- [] **mitsue_project_founding_story.md** + **_jp.md** — Likely no numeric estimates, but verify

C. Brochures (HTML, 4 files, bump version comment):

- [] **mitsue_brochure_trifold_a3.html**
- [] **mitsue_brochure_trifold_a3_jp.html**
- [] **mitsue_brochure_trifold_a4.html**
- [] **mitsue_brochure_trifold_a4_jp.html**

D. Re-render PDFs:

- [] Use `convert_md_to_pdf.js` or whatever the existing pipeline is. Check **AGENTS.md** / `convert_md_to_pdf.js` for the exact command. Typically: `node convert_md_to_pdf.js <file.md>` for each .md, and presumably an HTML→PDF step for the brochures (look at existing PDFs to verify pipeline).
- All .md files that were edited → re-render their PDF counterpart
- All .html brochures → re-render PDFs

E. Memory update:

- [] Save a project memory entry capturing this rebaseline (file: `/home/rob/.claude/projects/-home-rob-Documents-Mitsue-Mitsue-Village-Project-AI-data-center/memory/project_rebaseline_v2.md`) and update

MEMORY.md index. Note: there's an existing `project_evm_plan.md` memory entry that should be updated to reflect new BAC ¥220M.

Editing strategy suggestions for Sonnet

1. **Finish mitsue_evm_plan.md first** (Figure 4 SVG + §10, §11, §12). This is the source of truth — get it right, then mirror to JP.
2. **Translate the changes to mitsue_evm_plan_jp.md** by reading both files side-by-side. The structure is parallel; numbers stay numeric.
3. **WBS files** — apply same Phase 3 / PM numbers. The WBS file is more detailed (sub-tasks) but the budget totals are identical.
4. **For flow-through docs**, grep first to find every reference to ¥168M, ¥185M, ¥132M, ¥16M (contingency), ¥17M (MR), etc., then surgical edit-by-edit. Use ripgrep:

```
rg -n "¥168M|¥185M|¥132M|¥16M|¥17M" --type md
```

5. **Don't change layout/graphics more than necessary** — the user was emphatic about this. SVG geometry stays; only labels change. If a bar's geometric width would be visibly misleading at the new scale, prefer rescaling labels over redrawing bars.
 6. **When in doubt, ping the user.** They explicitly said this. Don't invent numbers, especially for line items not listed above.
-

What's intentionally unchanged

- Phase 0/1/2 line items and sub-totals (only their % of BAC changes)
 - Battery (¥12M), data center fitout (¥20M), fiber (¥10M), testing (¥8M) — these were assessed as accurate
 - 30-month schedule (Apr 2026 – Sep 2028)
 - All Phase 0–2 monthly PV values in S-curve
 - Phase 1 feasibility ranges in implementation plan (the studies themselves are what will sharpen Phase 3 numbers in Rev 2)
 - EVM metric definitions, reporting cadence, threshold table
 - All operational/governance content (gates, reporting, approval thresholds)
-

Open questions for the user (only ask if forced)

1. Should the **funding stack scale up** by 2027 to close the gap, or stay as documented (¥192M) with explicit gap? *User chose option (c) = keep ¥192M, show gap.*
 2. Should the **operating revenue ranges** widen too? User said "OK widen" — apply payback 10–18 years (was 8–15 years). Revenue ranges (¥28–67M Year 5) probably OK as-is since they're flagged "illustrative."
 3. Anything else surprising → ping user, don't invent.
-

End of handoff document.