

Mitsue Project — Master To-Do List

Status options: Not started • In progress • Blocked • Done

Phase	Task
Phase 0	Private meeting with Mitsue village mayor
	Meet 自治会 leaders in Sugano + surrounding hamlets
	Identify and confirm Japanese co-founder
	Identify 3–5 founding team members
	Quiet conversations with 2–3 sympathetic landowners
	Draft 2-page preliminary charter (JP + EN)
	Confirm advisory commitments (Ray Ozzie) in writing
	Diplomatic support outreach — not pursued
	Reach out to 1–2 candidate 行政書士 in Nara
	Open project Slack/Signal/email list
Phase 1	Draft 定款 (articles of incorporation)
	Notarize 定款
	Register 一般社団法人 with Legal Affairs Bureau
	Tax registration (法人税, 消費税)
	Open corporate bank account
	Set up accounting system (e.g. 弥生会計)
	Commission Forestry Feasibility Study
	Commission Energy Systems Feasibility Study
	Commission Building & Site Assessment
	Commission Connectivity Assessment
	Secure letter of interest from Mitsue village government
	Launch bilingual project website (basic, professional)
	Formalize advisory board
Phase 2	Detailed engineering & architectural plans
	File 伐採届出 (cutting notification)
	Building conversion permits (建築基準法)
	消防 approvals for biomass plant
	電気事業法 compliance for power generation
	FIT/FIP registration with METI
	Landowner partnership template contract
	Vendor selection — biomass equipment
	Vendor selection — data center hardware
	Submit 地方創生 grant application
	Submit 林野庁 forestry subsidy application

Owner	Status	Due	Priority
Rob + JP co-founder	Not started		High
JP co-founder	Not started		High
Rob	In progress		Critical
Rob	Not started		High
JP co-founder	Not started		Medium
Rob	Not started		High
Rob	Done		High
Rob	Rejected		High
Rob	Not started		Medium
Rob	Not started		Low
行政書士	Not started		High
行政書士	Not started		High
行政書士	Not started		Critical
税理士	Not started		High
Representative Director	Not started		High
税理士	Not started		Medium
Tech Director	Not started		Critical
Tech Director	Not started		Critical
Tech Director	Not started		Critical
Tech Director	Not started		High
Representative Director	Not started		High
Rob	Not started		Medium
Rob	Not started		Medium
Tech Director + vendor	Not started		Critical
行政書士	Not started		High
行政書士	Not started		High
行政書士	Not started		High
行政書士	Not started		High
行政書士	Not started		High
弁護士	Not started		High
Tech Director	Not started		High
Tech Director	Not started		High
行政書士 + Rep Dir	Not started		Critical
行政書士	Not started		Critical

Notes
Listen first, present second
Most important single decision
Verbal commitments OK
Gauge sugi harvesting interest
2026-05-05 confirmed in Slack private channel.
Dutch consulate support not pursued.
For permits + grant apps
~¥50,000
~¥110,000 registration tax
¥1.5-3M, 林野庁-aligned consultant
¥2-4M
¥1-2M, school structural check
¥0.3-0.5M, NTT coordination
Forest Act
Cabinet Office

	Submit NEDO grant application
	Submit METI green tech subsidy application
	Submit Nippon Foundation grant application
	Submit Japan Fund for Global Environment application
	Initial outreach — Dutch corporates (Philips, ASML, RHDHV, Arcadis)
	Initial outreach — JP corporates (NTT, SoftBank, Sumitomo Forestry)
	Hire first 2–3 part-time staff
Phase 3	Harvest first 5–10 ha of sugi
	Replant native species on harvested plots
	Install small biomass boiler + heat recovery
	Renovate one wing of school for office + small server room
	Install ~10–20 servers (edge compute)
	Install 2–4 EV charging stations
	Apply for J-Credit certification
Phase 4	Begin convert to NPO法人 (18–24 months in)
	Establish ongoing operations team
	Publish open data + open methodology
	Plan replication in 1–2 other villages
Cross-cutting	Diversify funding — never depend on one source
	Document succession plan (reduce Rob-dependency)
	Quarterly board reviews
	Annual financial reporting

行政書士	Not started		High
行政書士	Not started		High
Rob	Not started		High
Rob	Not started		High
Rob	Not started		Medium
JP co-founder	Not started		Medium
Operations Director	Not started		Medium
Forestry Director	Not started		Critical
Forestry Director	Not started		Critical
Tech Director + vendor	Not started		Critical
Tech Director	Not started		Critical
Tech Director	Not started		High
Tech Director	Not started		Medium
Forestry Director	Not started		Medium
Representative Director	Not started		High
Operations Director	Not started		High
Rob	Not started		Medium
Rep Dir + Rob	Not started		Medium
Rob	Ongoing		Critical
Rep Dir	Not started		High
Rep Dir	Ongoing		Medium
税理士	Ongoing		High

CSR / sustainability framing
Thermal first, not electrical
Visible village benefit
Carbon credits
Long-term legitimacy
Funder commitment
Risk mitigation